



ASX Announcement

11 August 2005

DRILLING OPERATIONS UPDATE

The Directors of Bow Energy Limited (Bow) advise the status of drilling operations as of 6 AM this morning:

Pickabooba South-1 (Clarence-Moreton Basin, PEL 432 – Bow 87.5%)

Intermediate casing has been set and cemented to 367 metres within the Ma Ma Creek Formation (a regional seal for the area). A minor mechanical problem has delayed drilling until late this afternoon or tonight.

Expected operations over next 24 hours:

Connect blow out preventers and prepare to drill with air. Commence air drilling secondary target, the Gatton Sandstone, with air. The well is planned for a total depth of 1,150 metres with the primary target, the intra Ripley Road sandstone, expected at about 870 metres.

Pickabooba South-1 will test a four-way closed structural prospect with 35 PJ (2P) of recoverable gas potential within the intra Ripley Road sandstone. Secondary targets include the Gatton and basal Bundamba sandstones which had hydrocarbon shows in Pickabooba-1.

For and on behalf of the Board

Duncan Cornish
Company Secretary

For further information:
Ron Prefontaine
Managing Director
07 3303 0675 or 0439 033 351

The technical information contained herein is based on information compiled by the Company's Managing Director, Ron Prefontaine, who has more than 25 years experience in petroleum exploration.

Bow Energy Ltd

ACN 111 019 857

Level 5, 60 Edward Street BRISBANE QLD 4000

GPO Box 5244, BRISBANE QLD 4001

Telephone: 61-7-3303-0675 Facsimile: 61-7-3303-0651 Email: info@bowenergy.com.au

ASX code: BOW